

Collaborative Streetworks Project Registration

Date of Submission

Apr 2024

Project Reference Number

SOE10120

Project Name

Lucey Road

Project Summary

Scheme background: The project was SGN and Thames Water/Morrison water services working collaboratively in the same area. Although the works were within the Southwark Borough.

Between the planned conference calls, TW, Morrison water services and ourselves held other meetings to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area. We also shared a road closure on Lucey Road

The project started with Thames Water on 18th September 2023 and took approximately 60 days to complete Thames water works they were finished on 7th November 2023. SGN had started on site on 4th October 2023 and completed their work on 16th November, SGN carried out mains insertions and installed 171.5m of 75mm PE, 9m of 63mm PE and abandoned 174 of 4" Ductile Iron Abandonment. During these works SGN also carried out above ground main work using scaffold, we installed 101.9m of 2" steel pipework. We were able to utilise TW TM plan using their road closure and used two of their excavations as it had out plant in it. TW backfilled and reinstated the excavations related to the rest of TW works and SGN continued to complete their works.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- Thames Water (TW)
- Morrison Water Services (TW contractor)
- Southwark Council
- SGN
- JDT Utilities (SGN Contractor)
- Local businesses

Project Network

SGN

Collaboration Partner(s)

SGN, Thames Water

Local Authority

Southwark

Project Start Date

Sep 2023

Project End Date

Nov 2023

Length Of Collaboration

201-300

Level Of Collaboration

Level 2

Estimated Days Saved

43

Project Status

Complete

Associated Links