

Collaborative Streetworks Project Registration

Date of Submission

Apr 2023

Project Reference Number

SOE11686

Project Name

Wandsworth Road

Project Summary

Scheme background: The project was SGN, Lambeth/Riney and G Network working collaboratively in the same area. Although the works were within the Lambeth Borough.

Between the planned conference calls, Riney, G Network and ourselves held other meetings to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area.

The project started on 1st March 2022 and took approximately 100 days to complete. SGN started the project on Wandsworth Road at the Junction of Stewarts Road. SGN had 2 weeks to move from the junction of Stewarts Road so Riney can start the install of the new traffic light signals and resurfacing works. SGN backed filed up to a certain level and then temporary reinstated the area for Riney to continue. SGN then replaced the main on Stewart's Road and Minshull Street. A road closure was in place on Minshull street. During the collaboration works G Network were using the TM plans and 4-way lights to work on Union road

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- Riney (Lambeth contractor)
- Lambeth Council
- G Network
- SGN
- TfL Buses
- Local businesses

Project Network

SGN

Collaboration Partner(s)

G-network, Riney, SGN

Local Authority

Lambeth (Local Authority also a Collaboration Partner)

Project Start Date

Mar 2022

Project End Date

Jul 2022

Length Of Collaboration

301-400

Level Of Collaboration

Level 2

Estimated Days Saved

42

Project Status

Complete

Associated Links