

Collaborative Streetworks Project Registration

Date of Submission

Apr 2023

Project Reference Number

SOE12961

Project Name

Rutland Gate

Project Summary

Scheme background: The project was SGN/JDT and was part of Bromley council resurfacing scheme, works were situated in the London borough of Bromley. Between the planned conference calls with JDT, Bromley council ourselves held other meetings to keep the momentum up and had both organisations discussing roles & responsibilities.

This was project was highlighted through the Bromley councils resurfacing scheme, SGN created a project to carry out essential gas main and service replacement. Bromley council followed on and resurfaced as our works finished. Bromley granted an early start on our permit.

The project started on 5th September 2022 and took approximately 10 weeks to complete. SGN/JDT Dead inserted a total of 233.5m of 125mm PE, 22m of 90mm PE, 212m of 75mm PE and 26m of 63mm PE and abandoned 233.6m of 6" CI main and 260m of 4" CI main. We renewed all gas services during these works, we used a vac ex to excavate all service and connection holes. SGN temporary backfilled and reinstated the holes as resurfacing was following on.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- SGN
- Riney
- Bromley Council
- Local businesses

Project Network

SGN

Collaboration Partner(s)

Riney, SGN

Local Authority

Bromley (Local Authority also a Collaboration Partner)

Project Start Date

Sep 2022

Project End Date

Jan 2023

Length Of Collaboration

401 or more

Level Of Collaboration

Level 2

Estimated Days Saved

1

Project Status

Complete

Associated Links