

# Collaborative Streetworks Project Registration

## Date of Submission

Jul 2022

## Project Reference Number

SOE2352

## Project Name

South Circular

## Project Summary

Scheme background: The project was SGN/WCB and Thames Water/JB Construction working collaboratively in the same area. Although the works were within on a TFL route, it was bordering the borough of Lewisham and affected London buses, who were kept updated on plans to avoid conflicts and traffic chaos. Originally SGN has a larger scale project in this area but SGN delayed part of it so we could collaborate on St Mildreds road

Between the planned conference calls, JB Construction and ourselves held other meetings to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area.

The project started on 14th February 2022 and took approximately 4 weeks to complete the collaboration part of the project. Thames Water then took over the site and continued with their operations. SGN/WCB excavated connection holes and abandoned 218 metres of 6" Cast iron main. WCB backfilled and reinstated the site.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- Thames Water (TW)
- JB Construction (TW contractor)
- Lewisham Council (who were the local authority for Birch Grove)
- Bromley Council
- TfL Buses
- Local businesses

## Project Network

SGN

## Collaboration Partner(s)

Thames Water, Transport for London

## Local Authority

Lewisham

**Project Start Date**

Feb 2022

**Project End Date**

Mar 2022

**Length Of Collaboration**

201-300

**Level Of Collaboration**

Level 2

**Estimated Days Saved**

19

**Project Status**

Complete

**Associated Links**