

Collaborative Streetworks Project Registration

Date of Submission

Jul 2022

Project Reference Number

SOE4649

Project Name

Fontaine road

Project Summary

Scheme background: The project was SGN/JDT and Lambeth council/Ringway working collaboratively in the same area, works were situated in the London borough of Lambeth. The project has had planned conference calls with the GLA, Lambeth, Ringway, JDT and ourselves to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area.

The project started on 10th January and took approximately 6 weeks to complete. SGN/JDT inserted a total of 495 metres of 75mm PE gas main as well as 495 meters of 4" cast iron abandoned main. During this process we renewed all the gas services to all properties on Fontaine road. To save on costs we were able to reinstate with a temporary backfill and reinstatement. This was to make Ringway civils job easier to resurface all the footpath with new pavement.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- SGN
- JDT Utilities (SGN contractor)
- Lambeth Council
- Ringway Civils (Lambeth Contractor)
- Local businesses

Project Network

SGN

Collaboration Partner(s)

Ringway

Local Authority

Lambeth (Local Authority also a Collaboration Partner)

Project Start Date

Project End Date

Jan 2022

Feb 2022

Length Of Collaboration

401 or more

Level Of Collaboration

Level 2

Estimated Days Saved

1

Project Status

Complete

Associated Links