

## **Innovation Funding Incentive**

## For

# Sustainable Development

# (IFI/SD)

# Report

## Wales & West Utilities Ltd.

# For period 1<sup>st</sup> of April 2012

## То

# 31<sup>st</sup> of March 2013

### Wales & West Utilities R&D Programme - Contents:

### 1. Executive Summary

### 2. Introduction

3. 2012/2013 - IFI/SD Project activities report

### 1. Executive Summary

During the period 1<sup>st</sup> April 2012 to 31<sup>st</sup> March 2013, Wales & West Limited (WWU) has invested in a total of twenty one innovate projects of which 5 were sole WWU projects.

Wherever practicable, WWU has participated in collaborative research and development with other organisations through the Gas Networks Collaboration Forum who share common objectives as well as maximising the benefit of IFI/SD money for end consumers through working with the other GDNs – National Grid, Scotia Gas Networks and Northern Gas Networks.

The following table is a summary of total WWU expenditure per project and actual allowance under the Ofgem IFI scheme as detailed in section 2 of this paper:

Projects title	Cost
EA Technology CBRM > 7 Bar work	£ 13,000
Domestic Heater Study	£ 7,884
Pipe Condition Assessment Phase 1	£ 39,696
<b>Corrosion Aspects of Non-Conventional Gas</b>	-£ 36,565
Stand-alone bio-methane project	£ 174,117
< 7 Bar RCM Review	£ 20,220
MRPS Stage 5	£ 9,548
Tier 2 MRPS work prioritisation methodology	£ 14,695
WWU NPD Layers	£ 18,780
EMIB Support - Dave Lander	£ 360
Gas Quality Support - Dave Lander	£ 888
Hazardous area zone classification	£ 8,921
WRC PLC - CIPP	£ 8,560
Diurnal Storage Project	£ 10,833
Self-Purge and relight project	£ 2,259
Pipe Condition Assessment Phase 2	£ 75,906
New Intervals methodology for in-line Inspection	£ 13,831
<b>Development of DANINT FWACV software: Gas</b>	£56,366
Chromatograph	
Development of E pipe smaller diameter pipe lining system	£ 18,147
Assessing threat of Internal Stress Corrosion.	£ 40,027
TIER 2 - MRPS (Examination to identify high consequence	£ 2,244
tier 2 pipes)	
Total 2012/2013 IFI expenditure	£ 499,717

The total amount of Expenditure Wales & West Utilities Ltd has claimed under IFI in 2012 /2013 is £399,774.

### 2. Introduction

Distribution networks have a requirement to provide Ofgem with an annual report by 31<sup>st</sup> July detailing its IFI/SD project activity.

Each project must satisfy one of the eligibility criteria's of Technical Development, Degree of Innovation and Customer Value and align with one or more of Ofgem's five Sustainable Development Themes :-

1. Managing the transition to a low carbon economy

2. Eradicating fuel poverty and protecting vulnerable customers

3. Promoting energy saving

4. Ensuring a secure and reliable gas and electricity supply

5. Supporting improvement in all aspects of the environment

A summary of Ofgem's GDN IFI/SD arrangement is:-

• A GDN is allowed to spend up to 0.5% annually of its Distribution Network Transportation Activity Revenue on eligible IFI/SD projects.

• All projects should align with one or more of Ofgem's five Sustainable Development Themes.

• GDNs IFI/SD internal expenditure will be allowed as part of the total IFI/SD expenditure up to a maximum level of 15% of project cost

• The GDN is allowed to recover 80% of its eligible project expenditure

• A partial carryover of up to 50% of unspent eligible IFI/SD expenditure is allowed from one year to the next.

• GDNs will have to openly report their IFI/SD activities on an annual basis in accordance with the Good Practice Guide. These reports will be published on the Ofgem website.

• Ofgem reserves the right to audit IFI/SD activities

The scheme for GDNs is the Innovation Funding Incentive for Sustainable Development (IFI/SD). The aim of this incentive is to encourage GDNs to apply innovation on technical development of the networks and to deliver value (e.g. safety, quality of supply, environmental, financial) to end consumers. A Good Practice Guide (Gas Distribution IFI/SD Good Practice Guide December 2008) to support WWU and other GDN's involvement in IFI projects has been produced and published by the Energy Networks Association.

Open reporting of IFI projects is practised by Ofgem. In line with this, WWU will publish their IFI/SD report on:

http://www.wwutilities.co.uk.

The report will also be available on Ofgem's website:

www.ofgem.gov.uk.

### 3. **Project summaries**:

Project Title	Above 7 bar Asset – CBRM application			
Description of project	WWU have created a C	ondition Rased F	Risk Model	(CBRM) to
	determine the health a			. ,
	population. The output		-	
	cost benefit analysis me			
	and effective whole life			
	Pressure reduction inst		in solution	ior each
Project type:	Internal []			
	External / Collaborative [X]			
WWU Expenditure for financial year 2012/2013	Internal:			
	External: £13,000			
Total project cost	TOTAL : £13,000			
Alignment with Sustainable themes	Ensuring a secure and reliable gas and electricity supply			
	This project has allowed WWU to determine the most cost effective intervention to undertake on each of its above 7 bar pressure reduction assets and when to undertake the intervention			
Issues / Technologies gap addressed by project	to undertake on each of its ab			
project				
project Type(s) of innovation involved	to undertake on each of its at undertake the intervention.	oove 7 bar pressure i		ets and when to
project Type(s) of innovation involved Project benefit rating	to undertake on each of its ab undertake the intervention. Decision support tool	oove 7 bar pressure i	reduction ass	ets and when to
project Type(s) of innovation involved Project benefit rating	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk	oove 7 bar pressure i	reduction ass	ets and when to
	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk	oove 7 bar pressure i	reduction ass Overall projec	ets and when to
project Type(s) of innovation involved Project benefit rating Expected benefits	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk NONE	Duration of bene	reduction ass Overall projec NA fits once Benefits –	ets and when to
project Type(s) of innovation involved Project benefit rating Expected benefits Expected timescales of adoption Probability of success Potential for achieving expected benefits	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk NONE 1 Year	Duration of bene achieved Project NPV (PV PC Costs) x Prot Success	reduction ass Overall project NA fits once Benefits – pability of	4 Years Complete
project Type(s) of innovation involved Project benefit rating Expected benefits Expected timescales of adoption	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk NONE 1 Year Complete	Duration of bene achieved Project NPV (PV PC Costs) x Prot Success	reduction ass Overall project NA fits once Benefits – pability of	4 Years Complete
project Type(s) of innovation involved Project benefit rating Expected benefits Expected timescales of adoption Probability of success Potential for achieving expected benefits & future dependencies	to undertake on each of its ab undertake the intervention. Decision support tool Project Residual risk NONE 1 Year Complete This project is complete and b	Duration of bene achieved Project NPV (PV PC Costs) x Prot Success	reduction ass Overall project NA fits once Benefits – pability of	4 Years Complete

Project Title	Domestic Heater Study				
Description of project	A study to identify the best appliance choices based on known and emerging heating technology, the impact to consumers & the impact to gas & electricity distribution networks out to 2050.				
Project type:	Internal []				
	External / Collaborative [X]				
WWU Expenditure for financial year 2012/2013	Internal: £0				
	External: £7,884				
Total project cost	TOTAL COLLABORATION: £	63,072			
	WWU: £7,884				
Alignment with Sustainable themes	Managing the transition to a lo	ow carbon econom	ıy		
Issues / Technologies gap addressed by project	To assess the optimal domest meet its carbon and renewable	tic heating pathwa e targets out to 20	ys that will ena 050.	ble the UK to	
Type(s) of innovation involved	The output to the study will be outlooks for domestic heating & the potential continued role	up to 2050 for full	electrification,	bility of various hybrid approach	
Project benefit rating	Project Residual risk		Overall project	ct Score	
	-5			13	
Expected benefits	Developed knowledge and un technology and its effects.	derstanding of kno	own or emergin	g heating	
Expected timescales of adoption	2 Year	Duration of bene achieved	efits once	5 - 10 Years	
Probability of success	COMPLETE	Project NPV (P) PC Costs) x Pro Success		£82,908	
Potential for achieving expected benefits & future dependencies	<ul> <li>The report will take into account: <ul> <li>Known and emerging heating technologies</li> <li>Highlight the impact on consumers, both costs and the impacts of behavioural changes</li> <li>The potential load changes on the gas and electricity distribution networks out to 2050.</li> </ul> </li> <li>Key questions that will be answered are: <ul> <li>What are the potential low-carbon technologies that can reduce the carbon intensity of domestic heat?</li> <li>What barriers do these technologies face? e.g. Technical, Consumer, Economic</li> <li>The role of gas in the future space and water heating scenarios</li> <li>The practicality of fully electrified domestic heating?</li> <li>What potential appliance mixes are suitable up to 2050 in light of policy targets?</li> <li>What are the impacts on customers regarding potential domestic heat changes?</li> <li>What are the different heating solutions for different kinds of</li> </ul> </li> </ul>				
Project Progress	property? This project has been complet	ted in 2012/2013.			
Collaborative partners	National Grid Distribution, Nat Northern Gas Networks, Scoti				
Service providers	Delta	,			
Project Title	Pipe Condition Assessment	System – Phase	1		

Description of project	At the end of this project it wil walls to determine and quanti		ee" through the	metallic pipe		
	1. The size and depth of corrosion damage and defects on the inside (nearside) pipe wall					
	2. The size and depth of corrosion damage and defects on the outside (far side) pipe wall					
	<ul> <li>J. Induced strain within the pipe wall</li> <li>4. Detect the position of stress raisers acting on the pipeline</li> </ul>					
	Internal []					
Project type: WWU Expenditure for financial year	External / Collaborative [X] Internal: £ 0					
2012/2013	External: £38,100					
Total project cost	TOTAL COLLABORATION £	150,000 - (stage 1	)			
	WWU - £75,600 Ensuring a secure and reliable	e das supply				
Alignment with Sustainable themes						
	The system will potentially en accurate knowledge of the co					
	likelihood of the pipe failing al	lowing for informe	d and cost effic	cient interventions		
	to be realised at the most app	ropriate time in a	pipelines 'life'.			
Issues / Technologies gap addressed by	Provides a first working syst	em for use on the	mains network			
project	<ul> <li>A feasibility report that allow</li> </ul>	s GDN's to make a	a fully informed	ł		
	technical/business decision to being demonstrated and docu		stage with the	proof of concept		
Type(s) of innovation involved	In summary, the technology h target both capital replacement	as the capability to at expenditure and	o enable the pi l operational ex	peline owner to		
	exact points on the pipeline n	etwork where work	s are required	. This capability		
	will enable considerable effici reduction in shrinkage and su		ings to be mad	e along with		
	Project Residual risk	pply interruptions.	Overall proje	ct Score		
Project benefit rating	-2		17			
	-2		17			
Expected benefits	Proof of concept and demon from bench top to field use.	-				
Expected timescales of adoption	1 Year	Duration of bene achieved	etits once	5 Years		
• •	4000/	Project NPV (P)	/ Benefits –			
Probability of success	100%	PC Costs) x Pro Success	Dadility of			
				•		
Potential for achieving expected benefits & future dependencies	<ul> <li>Phase 1 successful. Next Pha</li> <li>Development of tool from provide the second se</li></ul>		nonstration too	l to early		
•	prototype including the improv	/ement of:				
	•survey speeds, pipe wall interpretation and maximum		accuracy, data	collection and		
	Other phase to rup consurren					
	<ul><li>Other phase to run concurren</li><li>Development of a Code of F</li></ul>		erpretation.			
	Procurement of skills to und		ent event to so	ource and		
	<ul> <li>commission independent exp</li> <li>Code of Practice to be developed</li> </ul>		ht by the HSE.			
Design ( Deserves			,			
Project Progress	Phase 1 completed in Quarte	r 3. Proof of conce	pt tool tested i	n an 85 m length		
	of abandoned 10" spun iron m	nain. Tool was suc	cessfully teste	d and		
	demonstrated the ability to de occurring and machined (for p					
	the pipe (again both naturally					
	purposes of demonstration).					
Collaborative partners	NGG					
Service providers	DVS TECHNOLOGY LTD					

Project Title	Stand alone Bio-Methane Projects				
Description of project	To assess the utilisation of bio-methane gas production and bringing to grid technology. This may introduce options for customers who do not have mains gas availability.				
Project type:	Internal [] External / Collaborative [X]				
WWU Expenditure for financial year 2012/2013	Internal: £ 4,117 External: £170,000				
Total project cost	TOTAL COLLABORATION £ WWU - £174,117				
Alignment with Sustainable themes	Managing the transition to a lo The purpose of this project is carbon energy source by rese ensure that it meets environm	to comply with the arching a method	e desire for a n of bio-methar	ne production to	
Issues / Technologies gap addressed by project	A technical report detailing the from anaerobic digestion.	e ability to supply l	low carbon ga	s to customers	
Type(s) of innovation involved	A study to further understand define what is needed to provi	and bring us one and bring us one a	ow carbon ene	ergy.	
Project benefit rating	Project Residual risk -4		Overall proje	ect Score	
Expected benefits	The ability to define what outp methane to grid for customer		successfully	connect bio-	
Expected timescales of adoption	3 Year	Duration of bene achieved		5 - 10 Years	
Probability of success	55%	Project NPV (P) PC Costs) x Pro Success		N/A – R&D project	
Potential for achieving expected benefits & future dependencies	The project has completed successfully and concluded that injecting Bio- methane to grid is achievable with significant investment. A series of technical drawings are now available to enable further development of this project should it be desirable.				
Project Progress	<ul> <li>The Proof of concept Validation Study has concluded with specific recommendations to this Dairy site in Gloucester to demonstrate the viability of the project.</li> <li>The conclusions are: <ul> <li>a) The construction of a new, independent, dedicated biomethane gas network to supply a small cluster of villages is viable by the construction of a Biomethane to grid facility</li> <li>b) Major modifications and capital investment is required to the site to provide a safe and secure supply</li> <li>c) Due to the geographical location of the project, when coupled with the potential gas supply requirements, a connecting pipeline to the existing WWU infrastructure is desirable</li> </ul> </li> <li>Feasibility study and technical drawings have been produced.</li> </ul>				
Collaborative partners	None				
Service providers	Ove Arup & partners Ltd				

Project Title	<7 Bar Assets RCM Review				
Description of project	A review of the Reliability Centred Maintenance (RCM) on all below 7 bar District Governor installations.				
	Internal []	D/A			
Project type:	External / Collaborativ	/e [X]			
WWU Expenditure for financial year 2012/2013	Internal: £ 0				
Total project cost	External: £20,220 TOTAL COLLABORA				
	WWU - £20.220	TION LU			
	Ensuring a secure and	d reliable gas supply			
Alignment with Sustainable themes					
Issues / Technologies gap addressed by project	With new or upgraded installations, some using new gas regulating equipment, a review of WWU's current RCM practices is required.				
Type(s) of innovation involved	maintenance frequence		Ū.		
Project benefit rating	Project R	Residual risk	Overall	project Score	
	-1			14	
Expected benefits	<ul> <li>A database to manage WWU RCM &amp; fault data requirements</li> <li>New RCM templates for newly installed District Governors</li> </ul>				
Expected timescales of adoption	3 months	Duration of be achieved	nefits once	2 Years	
Probability of success	100%		Project NPV (PV Benefits – PC Costs) x Probability of		
Potential for achieving expected benefits & future dependencies	Benefits achieved - no future dependencies				
Project Progress	The project has been completed and the business is using the maintenance support tool database for its District Governor population.				
	support tool database	TOF Its District Governor	population.		
Collaborative partners	support tool database		population		

Project Title	Improvements to the MRPS risk model (Stage 5)				
Description of project	The key objective of the project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak and therefore reduce the risk of fire/explosion from any potential escape. This will enhance safety to gas employees and the general public whilst also complying with HSE legislation.				
Project type:	Internal [] External / Collaborative [X]				
	Internal: £ 0				
WWU Expenditure for financial year 2012/2013	External: £9,548				
Total project cost	TOTAL COLLABORATION £ WWU - £9,548	76,384			
	Ensuring a secure and reliable	e gas supply			
Alignment with Sustainable themes	This project will investigate possible enhancements to the methodology including consideration of age as a factor with the cast iron model and the inclusion of corrosion information in the spun cast model to take account of fissure corrosion. The project will also examine the impact of any changes in terms of risk profile and the potential to increase the rate of reduction of risk and leakage from current levels. The work proposed has been costed over a 5 year period.				
Issues / Technologies gap addressed by project	The key objective of this project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak in hazardous situations and therefore reduce the risk of fire/explosion from any potential escape, to enhance safety to gas employees and the general public whilst complying to HSE legislation.				
Type(s) of innovation involved	The key objective of this project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak in hazardous situations and therefore reduce the risk of fire/explosion from any potential escape, to enhance safety to gas employees and the general public whilst complying to HSE legislation.				
Project benefit rating	Project Residual risk	Overall proj	ect Score		
	0	17			
Expected benefits	The results of these tasks will be an assessment of the feasibility of improving the way in which MRPS currently identifies mains for replacement, based primarily upon a measure of risk. Tasks which have shown the likelihood of improving MRPS can then be selected for inclusion in MRPS the following year as part of the update process. Any improvements in the way in which MRPS selects mains for replacement should manifest itself in changes to the failure rate, gas in building rate and incident rate for the UK as a whole. These statistics will be examined each year as part of the trend analysis so the effectiveness of the programme can be monitored.				
Expected timescales of adoption	1 Year	Duration of benefits once achieved	8 Years		
Probability of success	100%	Project NPV (PV Benefits – PC Costs) x Probability of Success	-£65,856		
Potential for achieving expected benefits & future dependencies	MRPS has been endorsed by the HSE as a method to allow for prioritisation of mains replacement that effectively reduces the risk of incident. However MRPS must be continuously developed using the most recent available data to ensure that the models reflect recent leakage activity. This project will enable each GDN to demonstrate compliance with safety legislation in this respect. Stage 5 of this project has successfully provided an updated trend analysis, both in terms of overall trends & in significantly more detail by month, leak type & GDN.				
Project Progress	the trends in failures and GiBs particular time periods. The impact analysis of applyin risk from services has shown (100m for example) is diluted captured more accurately by	arried out this year identified sor s, which were attributed to partic ng an alternative methodology for that the risk from the first 30m of by the current methodology and the alternative methodology. The of the real population of services	ular GDNs over or calculating the f a long service I would be re results of		

#### Wales & West Utilities Ltd.

#### Annual Regulatory IFI/SD Report 2012/2013

	a significant number of services will be affected by the alternative approach and hence the priority for replacement is likely to change. This should improve the correct identification of ferrous services for replacement.
Collaborative partners	NGN, NGG, SGN
Service providers	GL Noble Denton

Project Title	Tier 2 MRPS Work Prioritisation Methodology				
Description of project	The key objective of the project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak and therefore reduce the risk of fire/explosion from any potential escape. This will enhance safety to gas employees and the general public whilst also complying with HSE legislation.				
Project type:	Internal []				
	External / Collaborative [X] Internal: £ 0				
WWU Expenditure for financial year 2012/2013	External: 14,695				
Total project cost	TOTAL COLLABORATION £56,000 WWU - £14.695				
	,	e das supply			
Alignment with Sustainable themes	Ensuring a secure and reliable gas supply This project will investigate possible enhancements to the methodology including consideration of age as a factor with the cast iron model and the inclusion of corrosion information in the spun cast model to take account of fissure corrosion. The project will also examine the impact of any changes in terms of risk profile and the potential to increase the rate of reduction of risk and leakage from current levels. The work proposed has been costed over a 5 year				
Issues / Technologies gap addressed by project	period. The key objective of this project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak in hazardous situations and therefore reduce the risk of fire/explosion from any potential escape, to enhance safety to gas employees and the general public whilst complying to HSE legislation.				
Type(s) of innovation involved	The key objective of this project is to develop improvements to the MRPS model to efficiently identify mains that are likely to leak in hazardous situations and therefore reduce the risk of fire/explosion from any potential escape, to enhance safety to gas employees and the general public whilst complying to HSE legislation.				
Project benefit rating	Project Residual	risk Ove	erall project Score		
Expected benefits	0         17           The MRPS risk model will be enhanced to include new profiling factors that a not exist before i.e. Corrosion of spun cast and age of pit cast, plus a signific update to >12" model.           The results of these tasks will be an assessment of the feasibility of improving the way in which MRPS currently identifies mains for replacement, based primarily upon a measure of risk. Tasks which have shown the likelihood of improving MRPS can then be selected for inclusion in MRPS the following y as part of the update process. Any improvements in the way in which MRPS selects mains for replacement should manifest itself in changes to the failure rate, gas in building rate and incident rate for the UK as a whole. These statistics will be examined each year as part of the trend analysis so the effectiveness of the programme can be monitored.				
Expected timescales of adoption	1 Year	Duration of benefits once achieved	5 Years		
Probability of success	100%	Project NPV (PV Benefits PC Costs) x Probability of Success			
Potential for achieving expected benefits & future dependencies	MRPS has been endorsed by the HSE as a method to allow for prioritisation of mains replacement that effectively reduces the risk of incident. However MRPS must be continuously developed using the most recent available data to ensure that the models reflect recent leakage activity. This project will enable each GDN to demonstrate compliance with safety legislation in this respect. Stage 5 of this project has successfully provided an updated trend analysis, both in terms of overall trends & in significantly more detail by month, leak type & GDN.				
Project Progress	<ul> <li>and Ductile Iron Sca coefficient update)</li> <li>Five year drop off a methodology for us</li> </ul>	s Ingress Factors, Cast Iron M aling Factor using augmente nalysis to consider alternativ ing historical data on previou rrosion history against future is.	d data sets (partial res to the present is fractures.		

	<ul> <li>Feasibility/validation into the new 3 tier approach as proposed by the HSE</li> <li>Gap Analysis to determine the fitness for purpose and extendibility of the current MRPS.</li> <li>Annual Trend Analysis</li> <li>Research into Tier 3 uncertainties following review and feedback from the HSE.</li> </ul>
Collaborative partners	NGN, NGG, SGN
Service providers	GL Noble Denton

Project Title	NPD Layers			
Description of project	To document an accurate population density around all of the Tier 2 iron gas pipes in order to apply a methodology to determine if a pipe is to be replaced or not. Under a maintenance programme.			
	Internal []			
Project type:	External / Collaborative [X]			
WWU Expenditure for financial year	Internal: £ 0			
2012/2013	External: £18,780	40.700		
Total project cost	TOTAL COLLABORATION £	18,780		
	WWU - £18,780			
	Ensuring a secure and reliab	le gas supply		
Alignment with Sustainable themes	This project will investigate p determine whether a metallic data within 30m of a gas mai	main is to be repla	ents to the meth aced by providir	nodology used, to ng population
Issues / Technologies gap addressed by project	A concise breakdown of the population within a 30m buffer zone of each pipe & an understanding of night time & day time populations to support the decision making on mains replacement by enhancing the demographic knowledge of Wales & West utilities geographical area.			
Type(s) of innovation involved	Further analysis of Health & S Database) which provides es	timates of populati	on density & dis	stribution.
Project benefit rating	Project Residua	l risk	Overall p	project Score
	0			18
Expected benefits	The results of this tasks will the criticality of the assets in term	ns of the conseque	nce of failure of	f the mains.
	1 Year	Duration of ben	efits once	1 – 5 years
Expected timescales of adoption		achieved		
Probability of success	100%	Project NPV (P) PC Costs) x Pro Success		N/a – R&D Project
Potential for achieving expected benefits & future dependencies	Project achieved with no dep	endencies.		
Project Progress	Successful completion detaili mains investment prioritisatio	ng night time and o	day time popula	tions for use in
Collaborative partners	None			
Service providers	HSL			

Project Title	Technical support on Energy Market Issues for Biomethane Projects (EMIB)				
Description of project	A project representing all GDN's to review & develop a standard for Biomethane				
	Internal []				
Project type:	External / Collaborative [X]				
	Internal: £ 0				
WWU Expenditure for financial year	External: £360				
2012/2013	2/10/11/2000				
Total project cost	TOTAL COLLABORATION £	2			
	WWU - £360				
Alignment with Sustainable themes	Managing the transition to a	low carbon econor	ny		
Issues / Technologies gap addressed by project	A standard for use when ass	essing the approp	riateness of Bior	nethane	
Type(s) of innovation involved	R&D		0 "		
Project benefit rating	Project Residua	N FISK	Overall p	oroject Score	
	0			8	
Expected benefits	<ul> <li>A technical document detailing         <ul> <li>The most appropriate level of accuracy of CV determination Devices employed for relatively small flows of biomethane injected into Gas Distribution Systems</li> <li>Measurement risk assessment</li> <li>Functional specification for biomethane Network Entry Facilities</li> </ul> </li> </ul>				
	2 Year	Duration of ben	efits once	5 Years	
Expected timescales of adoption		achieved			
Probability of success	100%	Project NPV (P PC Costs) x Pro Success		N/a – R&D Project	
Potential for achieving expected benefits & future dependencies	<ul> <li>Key technical/commercial obstacles to injection of biomethane are being addressed:         <ul> <li>Technical justification for lower standards of accuracy for low flows of biomethane has been provided with the recommendation that Ofgem should approve lower performance for CVDDs used for biomethane. This should pave the way to the use of lower cost devices.</li> <li>Generic risk assessment has shown that a risk-based approach to measurement can reduce the use of costly instruments to measure parameters that are not significant for biomethane.</li> </ul> </li> <li>The functional specification will provide reassurance that essential minimum standards for biomethane network entry facilities are maintained, but allow flexibility and innovation in choice of equipment so as to ensure cost-effective solutions are developed.</li> </ul>				
Project Progress	<ul> <li>Technical support has been provided to the EMIB Review Group in the following areas:         <ul> <li>The appropriate level of accuracy of CV Determination Devices employed for the relatively small flows of biomethane injected into Gas Distribution Systems;</li> <li>Measurement risk assessment;</li> <li>Functional specification for biomethane Network Entry Facilities.</li> </ul> </li> <li>A technical report has been produced that assesses and recommends appropriate standards of accuracy</li> <li>A measurement risk assessment has been conducted in a two-day workshop for a generic biomethane network entry facility and the outcome and recommendations incorporated into a technical report</li> <li>A functional specification has been produced that sets out the minimum functionality that is required of a biomethane network entry facility.</li> </ul>				
				y raointy.	
Collaborative partners Service providers	NGN, NGG,SGN Dave Lander Consulting			y raointy.	

Project Title	Gas Quality research				
Description of project	To brief the UK gas industry on international and European developments in standardisation and energy measurement. The main objectives will be a) Provide reports and updates on an agreed list of key working groups b) Facilitate an agreed position and UK input into the agreed list of key working groups				
Due is of fume.	Internal []				
Project type: WWU Expenditure for financial year	External / Collaborative [X] Internal: £ 0				
2012/2013	External: £888				
Total project cost	TOTAL COLLABORATION £8000				
	WWU - £888	0000			
	Ensuring a safe and secure re	eliable das supply			
Alignment with Sustainable themes		sind gae eappij			
	Ensuring a safe and secure reliable gas supply in line with the potential changes European legislation or directive may bring as a result of changes within UK gas industry.				
Issues / Technologies gap addressed by project	DL consulting to cover representation on an agreed list of working groups covering key standards. The benefits to the UK gas industry under such a mechanism were to enable GDNs to receive regular reports and updates including commentary on potential impacts; consultation prior to any meetings to ensure that any issues from individual GDNs are raised at the meeting; to ensure that UK input recognises any special circumstances within individual GDNs & the ability to influence the UK requirements.				
Type(s) of innovation involved	As well as the alignment with is of a technical nature and re GDN networks.	lated to enhancing	the technical	performance of	
	Project Residual	risk	Overall	project Score	
Project benefit rating	4			47	
	-4			17	
Expected benefits	Ensure a continued secure and reliable gas supply in line with the potential changes European legislation or directive may bring as a result of changes within the UK gas industry based upon decisions made at European working groups.				
Expected timescales of adoption	2 Year	Duration of bene achieved		5 Years	
Probability of success	60%	Project NPV (P) PC Costs) x Pro Success		N/A R&D project	
Potential for achieving expected benefits & future dependencies	<ul> <li>The standards selected for representation on are:         <ul> <li>ISO 6974 Natural Gas – determination of composition with defined uncertainty</li> <li>ISO 6976 Natural Gas – Calculation of calorific value, density, relative density and Wobbe index from composition</li> <li>ISO 10723 Natural Gas – Analysis of natural gas – Performance evaluation</li> <li>European Harmonised Gas Quality Standard</li> </ul> </li> </ul>				
Project Progress	Continued support and repres				
	NGN, NGG,SGN				
Collaborative partners					

Project Title	Hazardous Area Zone Classification					
Description of project	To categorise the hazardous areas that are encountered by a First Call Operative when undertaking pressure testing at properties.					
Project type:	Internal []					
Project type: WWU Expenditure for financial year	External / Collaborative [X]	Internal: £ 0				
2012/2013		External: £8,921				
Total project cost	TOTAL COLLABORATION £					
	WWU - £8,921					
	Ensuring a safe and secure reliable gas supply					
Alignment with Sustainable themes						
Issues / Technologies gap addressed by project	The outcome from this hazardous zone assessment will provide WWU with task specific information to enable consideration to be given to appropriate equipment selection to meet the requirements of the Equipment and Protective Systems intended for Use in Potentially Explosive Atmosphere Regulations and Selection of Equipment and Protective Systems Regulations and ensure correct equipment categorisation relative to hazardous zone classification is applied to comply with the ATEX Equipment Directive .					
Type(s) of innovation involved						
Project benefit rating	Project Residual risk		Overall proje	ct Score		
	1		18			
Expected benefits	In assessing the extent of hazardous area zoning, consideration will systematically be given to identifying the work processes relative to the operating environment to ensure the obligations of the Dangerous Substances and Explosive Atmospheres Regulations (DSEAR) are met to eliminate or control risks from explosive atmospheres in the workplace. Particular consideration will be given to known vulnerable locations in domestic situations such as meter positioning in confined space under-stair cupboards and unventilated garages where the presence of other volatile products could constitute a hazardous situation. Consideration will also be given to typical commercial/industrial locations such as dry cleaning locations and manufacturing/ processing plants handling fine organic dust such as grain flour or wood.					
Expected timescales of adoption	2 Year	Duration of ben achieved		5 – 10 Years		
Probability of success	65%	Project NPV (P) PC Costs) x Pro Success		- £2421		
Potential for achieving expected benefits & future dependencies	On completion of the project will receive a detailed report on the hazardous area zoning assessment for consideration.					
Project Progress	Complete					
Collaborative partners	None					
Service providers	GL Noble Denton					

Project Title	CIPP – Cure in place polyet	hylene project – I	ining project			
Description of project	The project addresses the specific challenge of demonstrating liner-based pipeline remediation and risk management technologies for use on the GDNs' iron mains population.					
Project type:	Internal []					
	External / Collaborative [X]					
WWU Expenditure for financial year	Internal: NIL					
2012/2013	External: £ 8,560					
Total project cost	TOTAL COLABORATION: £222,414					
Alignment with Sustainable themes	Managing the transition to the low carbon economy - thinner wall solutions over PE, that are easier to transport and install Ensuring a secure and reliable gas supply - Leads to a significant improvement					
	Supporting improved environm	in large diameter replacement Supporting improved environmental performance - Reduction in excavation due to reduced pipe entries and ability to replace longer lengths.				
Issues / Technologies gap addressed by project	This project will seek to establish an alternative technique to mains replacement by insertion.					
Type(s) of innovation involved	Developing a spray lining tech effective alternative to the cur	rent techniques.	-	-		
Project benefit rating	Project Residual	risk	Overall p	roject Score		
	1			20		
Expected benefits						
Expected timescales of adoption	3 Year	Duration of ber achieved	nefits once	To be defined during stage 2		
Probability of success	50%	Project NPV (PV Benefits – PC Costs) x Probability of durin		To be defined during stage 2		
Potential for achieving expected benefits & future dependencies	This type of technique is well or been applied to gas pipes in A practise guide and identification a trial there is a dependency t	Asia and Europe. F	ollowing developtions and locati	opment of a good ons to undertake		
Project Progress	Stage 1 complete – Stage 2	2013/2014				
Collaborative partners	NGN, SGN & NGG					
Service providers	Water Research Council (WR	c)				

Project Title	Diurnal Storage					
Description of project	Diurnal storage provision is a key component of the Gas Distribution Netwo (GDN) design requirements and significant capital and revenue expenditure invested to support the maintenance of low pressure (LP) holders and the provision of storage within the high pressure (HP) distribution network as lin pack. This is driven mainly by the assumption that for design purposes the from the National off takes operating in a volumetric control mode. This constant in feed combined with the downstream demand varying in a diurna profile requires the GDN HP Distribution system to absorb the variation in fl The current Unified Network Code (UNC) arrangements via the Offtake Capacity statements allow for the GDN to book a maximum off take rate fro the upstream provider (the NTS) made up of the daily flat rate / 24 plus an amount of flex. On any supply day the DNCC has to ensure that sufficient storage is available to meet the customer requirements, taking account of a forecast errors and minimising the storage take from the NTS.					
Project type:	Internal []					
	External / Collaborative [X]					
WWU Expenditure for financial year 2012/2013	Internal: £ 0					
Total project cost	External: £10,833 TOTAL COLLABORATION £9	28 800 00				
	WWU - £10,833	96,890.00				
Alignment with Sustainable themes	Ensuring a safe and secure reliable gas supply The key benefit of this research is in improved diurnal storage requirement modelling capability to ensure GDN's are able to make efficient investments or flex bookings in demonstrating regulatory compliance.					
Issues / Technologies gap addressed by project	The key areas this project looks to address is in improved diurnal storage requirement modelling capability to ensure the GDNs are able to make efficient investments or Flex bookings in demonstrating regulatory compliance.					
Type(s) of innovation involved	The current Storage Simulation Module (SSM) software tool was designed for determining the long term diurnal storage requirements. Developing a new too and extending the scope to support both system & new Commercial Operation activities will require significant innovation.					
Drainet han afit nation	Project Residual	risk	Overall p	project Score		
Project benefit rating	-2			14		
Expected benefits	Each distribution network has to demonstrate its ability to identify and meet 1 ir 20 storage requirements. Developing a solution to meet these requirements w deliver an improved network planning performance; improved information available to DN System Operations & improved diurnal storage efficiencies.					
Expected timescales of adoption	3 Year	Duration of ben achieved	etits once	5 Years		
Probability of success	60%	Project NPV (P) PC Costs) x Pro Success		£17k		
Potential for achieving expected benefits & future dependencies	There is a good expectation o	f planned benefits	being achieved	1		
			The project is progressing well. The Phase 2 element started in Feb 2013 with			
Project Progress	a planned duration of 9 month		lement started i	n Feb 2013 with		
Project Progress Collaborative partners			lement started i	n Feb 2013 with		

Project Title	Customer Self Isolation & R	estoration Risk /	Assessment R	&D	
Description of project	gas supply emergency proced	This project is to develop a risk assessment model that would be included in the gas supply emergency procedures for all DNs, that would determine the optimal approach to take to customer self-isolation & restoration.			
Project type:	Internal []				
	External / Collaborative [X]				
WWU Expenditure for financial year 2012/2013	Internal: NIL				
2012/2013	External: £ 2259				
Total project cost	TOTAL COLABORATION: £29,897				
	Eradicating fuel poverty and	I protecting vuln	erable custom	ers	
Alignment with Sustainable themes	This proposal enables GDNs to focus its resources on vulnerable customers in an incident rather than across the whole customer population for a shorter duration.				
	Promoting energy savings				
	By reducing the incident durat need to be issued, and will be	in use	efficient) electri	c heaters will	
	Ensuring a secure and relial				
	This proposal will enable the gunder current arrangements.	jas network to be	restores much	quicker than	
Issues / Technologies gap addressed by project	The main deliverable of this work was a report from GL Noble Denton which provided two risk graphs (gas incident casualty probabilities & inadequate heating casualty probabilities).				
	All DNs will include these risk procedures. They will be used customer isolation & restoration	to determine the	optimal approa	ch to take to	
Type(s) of innovation involved	Studies have been carried out to investigate whether consummers could carry out their own isolation and restoration in a protracted supply failure in order to reduce the duration of the incident. It has been concluded that this approach would be beneficial under certain circumstances, and the HSE, DECC and other stakeholders are broadly supportive of this approach. However, they require comprehensive risk assessments to be carried out as part of the decision making process.				
	The risk assessment requirements are to consider the risk of casualties from a gas incident versus the risk of casualties from insufficient heating during a supply failure. These risks can be considered for the use of competent persons versus the use of consumers to carry out isolation and restoration. The approach with the lowest overall risk can then be used as the optimal approach for that incident.				
Project benefit rating	Project Residual	risk	Overall p	roject Score	
· · · · · · · · · · · · · · · · · · ·	ZERO		CON	<b>IPLETE</b>	
Expected benefits					
Expected timescales of adoption	2 Year	Duration of ber achieved	nefits once	1- 5 years	
Probability of success	COMPLETE	Project NPV (P PC Costs) x Pr Success		£34,011	
		<u> </u>			

Potential for achieving expected benefits & future dependencies	This work has been completed and the decision support tool developed. The HSE have reviewed the risk assessment and have concluded it is sound (although there are some recommendations which will be followed up in due course). Work is currently on going to integrate this decision support tool into industry emergency procedures and to develop the wider customer self-isolation & restoration process.
Project Progress	COMPLETE
Collaborative partners	NGN, SGN & NGG
Service providers	GLND

Project Title	Pipe Condition Assessment	System – Phase 2			
Description of project	At the end of this project it will walls to determine and quantit	be possible to "see" through the y:	metallic pipe		
	1. The size and depth of corro	sion damage and defects on the	inside (nearside)		
		sion damage and defects on the	outside (far side)		
	<ul><li>3. Induced strain within the pig</li><li>4. Detect the position of stress</li></ul>				
	This will allow for informed interventions as and when required at the mo				
	effective point in the asset live Internal []	S			
Project type:	External / Collaborative [X]				
WWU Expenditure for financial year 2012/2013	Internal: £ 0 External: £75,000				
2012/2013	TOTAL COLLABORATION £3	300.000			
Total project cost	WWU - £150,000				
Alignment with Sustainable themes	Ensuring a secure and reliable	e gas supply			
		able the pipeline owner to gain co			
		ndition of the entire asset and the llowing for informed and cost effic			
		the most appropriate time in a pi			
Issues / Technologies gap addressed by project	<ul> <li>Addresses issues with proof of concept tool to make use of final tool as cos effective as possible with the survey speed, increased number of and sensiti</li> </ul>				
project		oved data gathering and interpreta			
	software, increased possible s	survey length.			
		s GDN's to make a fully informed			
	technical/business decision to	move to the next stage			
Type(s) of innovation involved	In summary, the technology has the capability to enable the pipeline owner to target both capital replacement expenditure and operational expenditure to exact points on the pipeline network where works are required. This capability will enable considerable efficiency and cost savings to be made along with				
	will enable considerable efficie	ency and cost savings to be made			
Project benefit rating	will enable considerable efficient reduction in shrinkage and su	ency and cost savings to be made oply interruptions.	e along with		
Project benefit rating	will enable considerable efficie	ency and cost savings to be made	e along with		
Project benefit rating Expected benefits	<ul> <li>will enable considerable efficier reduction in shrinkage and sup Project Residual risk</li> <li>-4</li> <li>Demonstration that the proto the pipe wall, to a suitable level of main that would allow the in</li> </ul>	ency and cost savings to be made oply interruptions. Overall project	e along with ct Score n and defects in ntinuous lengths		
Expected benefits	<ul> <li>will enable considerable efficier reduction in shrinkage and sup Project Residual risk</li> <li>-4</li> <li>Demonstration that the proto the pipe wall, to a suitable level</li> </ul>	ency and cost savings to be made oply interruptions. 26 type is capable of detecting strain el of accuracy, at speeds and co nplementation of the finished tool Duration of benefits once	e along with ct Score n and defects in ntinuous lengths		
	<ul> <li>will enable considerable efficier reduction in shrinkage and sup Project Residual risk</li> <li>-4</li> <li>Demonstration that the proto the pipe wall, to a suitable leve of main that would allow the in efficient.</li> </ul>	ency and cost savings to be made oply interruptions. 26 type is capable of detecting strain el of accuracy, at speeds and co nplementation of the finished tool	e along with ct Score n and defects in ntinuous lengths I to be cost		
Expected benefits	<ul> <li>will enable considerable efficier reduction in shrinkage and supproject Residual risk</li> <li>-4</li> <li>Demonstration that the protot the pipe wall, to a suitable level of main that would allow the ir efficient.</li> <li>1 Year</li> </ul>	ency and cost savings to be made oply interruptions. Overall project 26 type is capable of detecting strain el of accuracy, at speeds and co nplementation of the finished tool Duration of benefits once achieved	e along with ct Score n and defects in ntinuous lengths I to be cost		
Expected benefits Expected timescales of adoption	<ul> <li>will enable considerable efficiereduction in shrinkage and supproject Residual risk</li> <li>-4</li> <li>Demonstration that the protocond the pipe wall, to a suitable level of main that would allow the irrefficient.</li> <li>1 Year</li> <li>80%</li> <li>Future phases are dependent develop the tool and entry system and 3 network to be used in linwill result in a tool that is read</li> </ul>	ency and cost savings to be made oply interruptions. Overall project 26 type is capable of detecting strain el of accuracy, at speeds and con plementation of the finished tool Duration of benefits once achieved Project NPV (PV Benefits – PC Costs) x Probability of	e along with <u>ct Score</u> n and defects in ntinuous lengths t o be cost 5 Years Phase (3) is to ntry into the tier 2 n of this phase k and will		
Expected benefits Expected timescales of adoption Probability of success Potential for achieving expected benefits	<ul> <li>will enable considerable efficiereduction in shrinkage and supproject Residual risk</li> <li>-4</li> <li>Demonstration that the prototion that the pipe wall, to a suitable lew of main that would allow the irrefficient.</li> <li>1 Year</li> <li>80%</li> <li>Future phases are dependent develop the tool and entry system and 3 network to be used in linwill result in a tool that is read therefore be the last prototype take part on the live network.</li> <li>Other phase to run concurrent</li> <li>Development of a Code of P</li> <li>Procurement of skills to under commission independent experience.</li> </ul>	or the success of Phase 2. Next tem to permit cost efficient live efficient	e along with ct Score n and defects in ntinuous lengths t o be cost 5 Years Phase (3) is to ntry into the tier 2 n of this phase k and will this phase will		
Expected benefits  Expected timescales of adoption  Probability of success  Potential for achieving expected benefits & future dependencies  Project Progress	<ul> <li>will enable considerable efficier reduction in shrinkage and sup Project Residual risk</li> <li>-4</li> <li>Demonstration that the protot the pipe wall, to a suitable leve of main that would allow the ir efficient.</li> <li>1 Year</li> <li>80%</li> <li>Future phases are dependent develop the tool and entry sys and 3 network to be used in lin will result in a tool that is read therefore be the last prototype take part on the live network.</li> <li>Other phase to run concurrent</li> <li>Development of a Code of P</li> <li>Procurement of skills to unde commission independent experies</li> <li>Code of Practice to be devel</li> <li>Phase 2 is in progress and ne Trial site has been selected: ~ and demonstration to be comp</li> </ul>	Overall project     Duration of the finished tool     Duration of benefits once     achieved     Project NPV (PV Benefits –     PC Costs) x Probability of     Success     on the success of Phase 2. Next tem to permit cost efficient live er ve gas conditions. The conclusion     to be utilised on the live networ     to be utilised on the live networ     to include:     ractice for data interpretation.     ertake a procurement event to so     orts     oped with oversight by the HSE.     aring completion of the build of th     200 m abandoned 12" spun iron	e along with ct Score n and defects in ntinuous lengths t o be cost 5 Years Phase (3) is to ntry into the tier 2 n of this phase k and will this phase will urce and ne prototype tool.		
Expected benefits Expected timescales of adoption Probability of success Potential for achieving expected benefits & future dependencies	<ul> <li>will enable considerable efficier reduction in shrinkage and sup Project Residual risk</li> <li>-4</li> <li>Demonstration that the protot the pipe wall, to a suitable level of main that would allow the ir efficient.</li> <li>1 Year</li> <li>80%</li> <li>Future phases are dependent develop the tool and entry sys and 3 network to be used in lin will result in a tool that is read therefore be the last prototype take part on the live network.</li> <li>Other phase to run concurrent • Development of a Code of P</li> <li>• Procurement of skills to und commission independent experies.</li> <li>Phase 2 is in progress and ne Trial site has been selected: ~</li> </ul>	Overall project     Duration of the finished tool     Duration of benefits once     achieved     Project NPV (PV Benefits –     PC Costs) x Probability of     Success     on the success of Phase 2. Next tem to permit cost efficient live er ve gas conditions. The conclusion     to be utilised on the live networ     to be utilised on the live networ     to include:     ractice for data interpretation.     ertake a procurement event to so     orts     oped with oversight by the HSE.     aring completion of the build of th     200 m abandoned 12" spun iron	e along with ct Score n and defects in ntinuous lengths t o be cost 5 Years Phase (3) is to ntry into the tier 2 n of this phase k and will this phase will urce and ne prototype tool.		

Project Title	(IFI64) New Intervals Methodology for In-Line Inspection				
Description of project	Development of the revised m inspections of high pressure p Safety Regulations and IGEM	ipelines for consis			
Project type:	Internal []				
	External / Collaborative [X]				
WWU Expenditure for financial year 2012/2013	Internal: NIL External: £ 13,831				
Total marined and		40.050.00			
Total project cost	TOTAL COLABORATION: £ 110,650.00				
Alignment with Sustainable themes	Safe & Reliable network - This work will enable the network operators to develop a risk based approach for the scheduling of in-line inspections, and thus target maintenance and investment effectively for piggable high pressure pipelines.				
	Protecting the environment - M mitigate against loss of gas to			nts will also	
Issues / Technologies gap addressed by project	<ul> <li>Enhanced tool that caters for 30% and 50% SYMS pipelines in Gas Distribution Networks.</li> <li>Better/closer link between Cathodic Protection, Close Interval Potential Surveys (CIPs) and scheduling of in-line inspections</li> <li>Common methodology and consistent application of in-line inspections across gas pipeline operators within the UK.</li> </ul>				
Type(s) of innovation involved	Incremental				
Project benefit rating	Project Residual	risk	Overall p	roject Score	
	-8			23	
Expected benefits	High pressure pipeline failures could potentially lead to costs of £100m. Such failures have the potential to cause multiple fatalities as seen in Belgium in 2004 when over 25 people were killed. Inline inspection is an important eleme to the integrity management of high pressure pipelines. Reduce the potential release of gas from corroding pipes. The revised methodology based upon the risk based approach will allow GDN to focus investment effectively ensuring that remedial action is prioritised on those pipelines most at need. By not using a risk based criteria approach this could mean that GDN's would have to revert to the IGEM/TD/1 recommended inspection intervals. This woul result in a maximum interval frequency of 10 years whereas the majority of pipelines are on a higher interval. This could increase operating expenditure for GDN's by 50% for inspection activities. The average number of inspections per geographic network is approximately 4 per year costing anywhere between £50k to £150k to complete. If a conservative value of £70k is used as the average inspection cost than the average budget per geographic network will be in the region of £280k). For NPV purposes th value has been multiplied by 5 (£470k) to cover the avoided costs for one formula period only. The other major benefit is that the project costs will be shared between the			Belgium in hportant element will allow GDN's prioritised on t GDN's would vals. This would e majority of r inspection 4 per year servative value e budget per ided assumed V purposes that sts for one	
Expected timescales of adoption	1 Year	Duration of ber achieved	nefits once	1- 5 years	
Probability of success	50%	Project NPV (P PC Costs) x Pro Success		£115,029	
Potential for achieving expected benefits	The completed output will now	enable GDN's to	target specific	problems and	

& future dependencies	focus investment via a prioritised approach. In the short term pigging frequencies will increase, but once the residual issues (new risks identified) have been resolved financial benefits may accrue but it is not possible to quantify these at this stage. From a safety perspective the project will deliver the anticipated benefit. The GDN's have gained credibility through the project as the HSE reviewed the output from stage 1 in November 2010. Feedback received to date has been extremely positive to the extent that they see the output as driving improvements in corrosion management. In addition to the above, each GDN will have benefited from this collaboration as knowledge concerning known technical issues was shared leading to a common understanding that in part has been codified in the output.
Project Progress	<ul> <li>The project has delivered an enhanced intervals inspection tool that can be used by Gas Distribution</li> <li>Network operators for pipelines operating at 30% and 50% SMYS. The output contains: <ul> <li>Improved methodology which takes account of lower stress in pipelines</li> <li>A Model that takes into account CP and CIPS in a more robust manor</li> <li>Clear and consistent assumptions agreed by all GDN's and National Grid Transmission</li> <li>Improved data entry incorporated as an enhancement, and alignment in engineering assumptions with Tx model i.e. defect distribution levels.</li> <li>Additional enhancements include secure sign in facility; pipeline selection from displayed list;</li> <li>provision of log of changes; inclusion of Inspection history records; associated notes &amp; records and listing of inspection schedules for pipelines all of which enable the tool to be a more flexible and user friendly to use for intervals/inspection management</li> </ul> </li> </ul>
Collaborative partners	NGN, SGN & NGG
Service providers	PBRUNE

Project Title	Development of DANINT FWAVC software for New Gas Chromatograph				
Description of project	This project seeks to improve the data management of gas composition, calorific value and volume data in relation to metering errors by reviewing and trialling new software This project will look at a robust method of monitoring CV for the billing process and monitoring metering and gas quality data for detection and reconciliation of errors ensuring that there is a reliable gas supply [by being commercially viable which is in line with one of Ofgem's sustainable development themes. Importantly full resilience testing including simulations will test various scenario				
	This will mitigate against errors for custody transfer measurements, avoiding issues of non-compliance leading to loss of reputation and possible challenge by third parties				
<b>-</b> • • • •	Internal []				
Project type: WWU Expenditure for financial year	External / Collaborative [X] Internal: £ 0				
2012/2013	External: £20,190 TOTAL COLLABORATION £144,169				
Total project cost	WWU - £20,190	,			
Alignment with Sustainable themes	Ensuring a safe and secure reliable gas supply				
Issues / Technologies gap addressed by project	A design study will be undertaken to investigate the options for different analyzers to link/integrate into the DANINT based system.				
Type(s) of innovation involved	The DANINT software will be developed by incremental innovation and tested to demonstrate compliance, for example configuration of the FWACV system and upgrade of the DANINT software will be undertaken to facilitate the adoption of Ethernet technology and communication with other gas chromatographs and gas property measurement technologies, whilst preserving backward capability.				
Project benefit rating	Project Residual	risk	Overall p	project Score	
	0			19	
Expected benefits	By providing a robust method of monitoring CV for the billing process and monitoring metering and gas quality data for detection and reconciliation of errors it ensures that there is a reliable gas supply, importantly full resilience testing including simulations will test various scenarios, this will mitigate agains errors for custody transfer measurements, avoiding issues of non-compliance leading to a loss of reputation and possible challenge by third parties.				
	The new software and equipm expected that the cost will red			ast 05%, it is	
3	1 Year	Duration of bene achieved		3 Years	
Probability of success	60%	Project NPV (P) PC Costs) x Pro Success		- £5,000	
Potential for achieving expected benefits & future dependencies	There will be two solutions av will be more cost effective tha of injecting other gas sources.	n the model 500 a			
	The software can be pre-load The software is also compatib processor card.				
Project Progress	Stage one of this project was two elements, the outcome of which enables the Ofgem app processor card and the model site.	which was the de proved Daniel 2350	velopment of D DA controller wi	ANINT 12c th a new	
	Two further stages are scoped purchase and commissioning configuration, testing of 12c, b	of equipment, inst	allation reports	, compliance	

#### Wales & West Utilities Ltd.

#### Annual Regulatory IFI/SD Report 2012/2013

	investigations and developments, concept of design study, codification of knowledge, documentation development, training material and user guides.
Collaborative partners	SGN, NGG, NGN, EIC
Service providers	GL Noble Denton

Project Title	Development of E pipe smaller diameter pipe lining system				
Description of project	An innovative technology which has previously never been used in the UK gas sector. It's historical use elsewhere in the world for lining water pipes in multi- storey buildings means that the technology lends itself to multi occupancy and high rise properties with domestic gas services.				
Project type:	Internal []				
	External / Collaborative [X]				
WWU Expenditure for financial year	Internal: NIL				
2012/2013	External: £14,337				
WWU project cost 2012/2013	£14,337				
Total project cost	TOTAL COLLABORATION: £403,810.00				
Alignment with Sustainable themes	Technical Development –this project is of a technical nature and related to enhancing the technical performance of a Network Operator's network;				
	Customer value –potential to o project is successful.	deliver a financial l	penefit to end c	onsumers if the	
	Ensuring a secure and reliable	e gas and electricit	y supply		
Issues / Technologies gap addressed by project	It is hoped that this project will address the current issues associated with the replacement of multi occupancy and high rise buildings				
Type(s) of innovation involved	Developing a small diameter pipe replacement lining technique				
Project benefit rating	Project Residual risk Overall project Score				
	-2			23	
Expected benefits	Customer         Reduced customer impact and disconnection periods resulting in an enhanc customer experience         3. Safety         a. Eliminates the risk of damage or working from height arising from replacement of risers and laterals         b. ePIPE can be applied to lead, copper, steel or plastic pipes and will seal leaking joints and blow holes         4. Environmental         a. Offers lower carbon footprint than replacement			from	
Expected timescales of adoption	3 Year	Duration of ber		Years	
Probability of success		achieved Project NPV (PV Benefits – PC Costs) x Probability of Success		-£50.476	
-	65%	PC Costs) x Pro			
Potential for achieving expected benefits & future dependencies	65% This project has a reasonable identified. Risk and likelihood of success Technology Readiness Level <i>i</i> the estimated financial and no	PC Costs) x Pro Success potential for achie will be quantified Assessment. This	eving the potent at each stage f will be conside	ollowing the	
Potential for achieving expected benefits	This project has a reasonable identified. Risk and likelihood of success Technology Readiness Level <i>i</i> the estimated financial and no	PC Costs) x Pro Success potential for achie will be quantified Assessment. This n-financial (indirec	eving the potent at each stage f will be conside ct savings).	ollowing the red alongside	
Potential for achieving expected benefits & future dependencies	This project has a reasonable identified. Risk and likelihood of success Technology Readiness Level A	PC Costs) x Pro Success potential for achie will be quantified Assessment. This n-financial (indirec	eving the potent at each stage f will be conside ct savings).	ollowing the red alongside	

Project Title	Internal Stress Corrosion Cracking (ISCC) Assessment Work				
Description of project	High pressure pipelines that were previously used to transport manufactured gas (e.g. town gas or reformer gas) can be subject to Internal Stress Corrosion Cracking (ISCC). There are currently no practicable industry guidelines for identifying whether a pipeline has the potential to contain ISCC and to assess the significance of any cracking found, this project will assess the extent of the threat of ISCC to the pipelines owned and operating by the participating GDN's, which will enable the requirements and benefits of further research to be confirmed.				
Due la st tema	Internal []				
Project type:	External / Collaborative [X]	Internal: £ 0			
WWU Expenditure for financial year 2012/2013	External: £6,500				
Total project cost	TOTAL COLLABORATION £36,020				
	WWU - £6,500				
	Ensuring a safe and secure reliable gas supply				
Alignment with Sustainable themes		<u></u>			
Issues / Technologies gap addressed by project	There are currently no practicable industry guidelines for identifying whether a pipeline has the potential to contain ISCC and to assess the significance of any cracking found, this project will assess the extent of the threat of ISCC to the pipelines owned and operating by the participating GDN's, which will enable the requirements and benefits of further research to be confirmed.				
Type(s) of innovation involved	This project will undertake internal inspection of pipe samples retrieved from Lamesley to confirm the presence of ISCC and use the results to develop a threat assessment algorithm to enable identification of those pipelines that are most likely to contain ISCC, along with guidelines to identify where along the pipeline route that the ISCC would most likely be located.				
Project benefit rating	Project Residual risk Overall project Sco		project Score		
	-2	-		14	
Expected benefits		derstand and develop a method to assess the ion cracking (ISCC) in pipelines previously used			
Expected timescales of adoption	2 Year	Duration of benefits once unknown achieved		unknown	
Probability of success	55%	Project NPV (PV Benefits – PC Costs) x Probability of Success		Unknown – R&D project	
Potential for achieving expected benefits & future dependencies	Success of this project will be the development of a methodology to identify whether a pipeline has the potential to contain ISCC. In addition this should provide information on the different types of manufactured gas, and identify, where possible, which areas manufactured what type of gas in the UK. This project will result in new learning around the threat of ISCC on the distribution network in order to provide a better understanding of the testing of stress measurement within a pipeline, and provide the ability to predict pipelines at risk.				
Project Progress	This is a 12 months project starting in March 2013. Progress is at expected levels.				
Collaborative partners	SGN, NGG, NGN				
Service providers	GL Noble Denton				