

# Collaborative Streetworks Project Registration

## Date of Submission

Feb 2024

## Project Reference Number

IMGA221102

## Project Name

Goswell Road

## Project Summary

Cadent completing major low medium pressure replacement. Ex discon hole, cut/cap, ex old valve, const manifold, Ex Tee, Ex 90bend, Inser to Tee, const Tee and 90bend, inst valve, Ex disc hole, test, connect/commission.

ITS TECHNOLOGY GROUP LIMITED completed 14m new track, 12m in c/w and 2m in f/w

Collaboration was in strategic location:

- Major Arterial Road

- Multiple underground stations impacted (Farringdon, Barbican, Old Street)

- A501 Impacted

- Central of city of London, large footfall

## Project Network

Cadent

## Collaboration Partner(s)

Local Authority

## Local Authority

Islington

## Project Start Date

Oct 2023

## Project End Date

Oct 2023

## Length Of Collaboration

0-100

## Level Of Collaboration

Level 2

## Estimated Days Saved

3

## Project Status

Complete

Associated Links