

# Collaborative Streetworks Project Registration

## Date of Submission

Apr 2023

## Project Reference Number

SOE13493

## Project Name

Albion Avenue

## Project Summary

The project was SGN/WCB and Lambeth council/Ringway working collaboratively in the same area, works were situated in the London borough of Lambeth. The project has had planned conference calls with the GLA, Lambeth, Ringway, WCB and ourselves to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area.

The project started on 16th January and took approximately 6 weeks to complete. SGN/WCB inserted a total of 285.5 metres of 125mm PE gas main as well as 195.5 meters of 6" cast iron abandoned main. During this process the SGN riser team installed new risers to 5 blocks along Albion Avenue to supply Fraser House, Alderley House, Naylor house, Rayleigh House and Harcourt Hous . To save on costs we were able to reinstate with a temporary backfill and reinstatement. This was to make Ringway civils job easier to resurface all the footpath with new carriageway resurafcing.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- SGN
- WCB Utilities (SGN contractor)
- Lambeth Council
- Ringway Civils (Lambeth Contractor)

Local businesses

## Project Network

SGN

## Collaboration Partner(s)

Ringway, SGN

## Local Authority

Lambeth (Local Authority also a Collaboration Partner)

**Project Start Date**

Jan 2023

**Project End Date**

Mar 2023

**Length Of Collaboration**

201-300

**Level Of Collaboration**

Level 2

**Estimated Days Saved**

2

**Project Status**

Complete

**Associated Links**