

Collaborative Streetworks Project Registration

Date of Submission

Apr 2023

Project Reference Number

SOE11674

Project Name

Woodfarrs

Project Summary

Scheme background: The project was SGN and Thames Water/Morrison water services working collaboratively in the same area. Although the works were within the Southwark Borough.

Between the planned conference calls, TW, Morrison water services and ourselves held other meetings to keep the momentum up and had both organisations discussing roles & responsibilities, such as cost sharing, TM plans, who excavates and who reinstates the area. We also shared 4-way traffic lights on Woodfarrs.

The project started on 9th January 2023 and took approximately 140 days to complete Thames water works. SGN had started on site on 3rd February and completed their work by 10th March, SGN carried out mains insertions and installed 251m of 180mm PE and abandoned 248.5m of 8" Abandonment. Some of service excavations had TW assets in them so they took over those and reinstated them. We backfilled and reinstated the excavations related to the rest of SGN works and TW continued to complete their works.

The following is not a comprehensive list of the companies involved but does indicate some of the parties that had to be communicated with to keep the project on target:

- Greater London Authority (GLA)
- Thames Water (TW)
- Morrison Water Services (TW contractor)
- Southwark Council
- SGN
- JDT Utilities (SGN Contractor)
- TfL Buses
- Local businesses

Project Network

SGN

Collaboration Partner(s)

SGN, Thames Water

Local Authority

Southwark

Project Start Date

Jan 2023

Project End Date

Mar 2023

Length Of Collaboration

201-300

Level Of Collaboration

Level 2

Estimated Days Saved

35

Project Status

Complete

Associated Links